



Road to Rail Construction Group Inc.

RR1 Site 5 Box 9

Camrose, AB Canada T4V 2M9

2026-01349WO

Closing Date Jul 31, 2026

Account:

Road to Rail Construction Group Inc

RR1 Site 5 Box 9

Camrose,AB Canada T4V 2M9

Customer PO:

Unit: 3007

Manufacturer: CAT

Year: 2015

Hours: 7,878

Serial Number: CAT00D8THFMC00329

Model: D8T

KM's:

Repair Line Items:

Line Number:	Repair Description:	Tech Hours:	Rate:	Labour Charged:
1	HVAC - Repair A/C Operation: -AC DIAGNOSES.	15.75		CA\$ 0.00

Repair Story: Punch #1 (Line 1) - 07/15/2026: -DRIVE TO CAMROSE COUNTY PIT TO DIAGNOSE NO AC AC ON UNIT. -FOUND BROKEN CONDENSER LINE ON THE CONDENSER. -LET DYLAN KNOW. AND SENT HIM A VIDEO OF DAMAGED LINE. Punch #3 (Line 1) - 07/23/2026: -remove A/C condenser from roof behind cab to be sent for repair -cover all lines and bag up bolts. Punch #4 (Line 1) - 07/30/2026: - install fan assembly onto condenser - install repaired A/C condenser with new mounts -install panels and guards around condenser. -vacuum A/C system for 45 min, test vacuum for 20min. OK -charge A/C system with 4.4 lbs of Freon. - test. A/c working and cycling normal.

Line Number:	Repair Description:	Tech Hours:	Rate:	Labour Charged:
2	Electrical - Two-Way Radio Repair: Two-way radio repair.	3		CA\$ 0.00

Repair Story: Punch #2 (Line 2) - 07/17/2026: DRIVE TI CAMROSE COUNTY PIT TO FIX RADIO. -FOUND FAULTY ,IC. -REPLACED MIC. -FOUND BROKEN OFF ANTENNA. -REMOUNTED ANTENNA.

Parts:

Line: 1

SKU:	Part Name:	Quantity Used:	Total:
	NUT-HEX FLANGE	2	\$1.86



Road to Rail Construction Group Inc.

RR1 Site 5 Box 9

Camrose, AB Canada T4V 2M9

2026-01349WO

Closing Date Jul 31, 2026

SEAL-INTEGRA	2	\$51.7
MOUNT	12	\$141.36
SEALS	2	\$51.56
	1	\$120

Parts Total for Line: \$366.48

Labour Billed:CA\$ 0.00

Parts Total: \$366.48

Consumables: CA\$ 0.00

Work Order Total before GST : CA\$ 366.48

Work Order Total after GST: CA\$ 384.80